



Engaging the Supply Chain – T5C Nodes

BAA: Nigel Fraser, Carillion: Jas Dhami, Bailey Offsite: Lee Horton

Buildoffsite Stakeholder Event, 29th September 2010

It starts with Strategies

- BAA:
 - Pier Facility Strategy – DfMA, Design once, use many
 - Commercial Strategy – Complex Build Integrator
 - The T5 Campus
- Carillion:
 - Project Delivery Strategy
- NG Bailey:
 - Manufacturing Strategy

The Pier Facilities Strategy

BAA builds a pier about every 2 years




The T5 Campus

T5C needed to have the same appearance and passenger experience as T5B




The Node at Concept stage

Capita Simmons' interpretation of the strategy with respect to the T5C Nodes



DfMA in the T5C Brief to Carillion



T5C Nodes

- Overview
- Pre-tender Design
- Procurement
- Post-tender Production Design


Overview

- 12 Stand Scheme
 - 8 JX nodes – Serving A380's
 - 4 JW nodes



Pre-tender Design

- Scheme Design Fixed Elements
 - Floor plan
 - Boarding bridge interface
 - Fixed Link Interface
 - Arrivals Level finished floor level
 - Apron & drainage



Pre-tender Design

- Development of the following:
 - Designed for Productivity (off & on site)
 - Logistics
 - Simplification & reduction of assembly
 - Using common parts
 - Interface management




Post-tender Design

- Post-tender further development of the above and:
 - Jointing & connections
 - Manufacturing alignment
 - H&S risk mitigation

Procurement

- Supplier Development Plans

- QA
- Cost
- Design
- Programme
- KPI
- Logistics
- Sustainability
- H&S
- DfMA



Procurement

- Strategy involved:
 - Traditional
 - Partial Modular
 - Modular
- Approached 4 companies
 - UK – 3
 - China – 1

Post-tender Design

- Design workshops/meetings:
 - Shared interface schedule with all related trades
 - Regular Design meetings and schedule updates
- Benchmark sign-off:
 - Factory
 - Site benchmarks on-going as nodes were completed and presented to the client

Production Benefits

- Optimised and improved tolerances
- Minimised Interfaces
- Reduced Assembly Risk
- Modular standard design for both JX and JW stand types
- Met the 2 week programme per 2 stands

Standard design, manufacture and build processes


From design requirements developed the build strategy

- volumetric 3D / panelised 2D / modular / bespoke



- design / FMEA
- prototype / first run study
- jigs / transport / logistics
- supply chain engagement
- quality

Innovative Construction Methodology & the Building Information Model




Exploded Components




Completed Node

01 Assembly Sequence


Goalposts




02 Service Pod



03 Chassis Beam



04 Lobby Module




Project	
327 _T5 Nodes	
Document Title:	Date:
Assembly Guide	2009 _06 _29

Making every journey better


05 Assembly Sequence

Half Wall




06 Cupboard Module

Cupboard Module




07 Lift Shaft

Lift Shaft



08 Staircase Pod

Staircase Pod



NG Bailey


Project:
327 _T5 Nodes

Document Title:
Assembly Guide


Date:
2009 _06 _29

09 Assembly Sequence


Roof Cassette




10 End Panel



11 Stair Wall Panels



12 Cladding Junction



NG Bailey

Project:
327_T5 Nodes


Document Title:
Assembly Guide

Date:
2009_06_20

Node Installation on Stand 561



Headline Benefits



- 85% Reduction - onsite build time
- Stands available 14 weeks earlier
 - estimated value £2.5m
 - less delays for passengers
- 11% Reduction in cost
- Jigs available for future use
- BIM Models available for future use
- Potential to relocate

And the rest....

- Off site:


- Local staff to work place & lower cost per hour
- Productivity gain offsite
- Better working environment offsite
- Reduced waste offsite
- Continuous improvement with successive assemblies
- Creates a potential product opportunity

- At site:

- Less lifts, less risk to programme
- Less personnel Airside & less security costs
- Safer assembly processes including less work at height
- No hot works on airport
- Less deliveries airside & less logistics & security costs
- Less deliveries in the Heathrow area better for local residents

Capturing learning for T2B, T2C, T5D

Aircraft Stand Nodes and VCCs



Document number:	00000-XX-PR-XXX-000638
Status:	P1 Published for implementation
Confidentiality classifications:	Company proprietary
Author: Nigel Fraser Version: 1.0	Title: Product & technical strategy manager Contact: nigel_fraser@baa.com
Issue date: 20th th August 2009	Version 2.0
Valid until date:	30 th November 2011
Copyright:	BAA Airports Limited
Uncontrolled when printed	

Design Performance
Standard

Heathrow 

Making every journey *better*

Why make a project out of a product?

Heathrow 

Making every journey *better*

Heathrow 

Making every journey better 